

Auditing Test Report

Test Report No.:SA13-4043-36

Date: 01/08/2021

Client

Saudi Vitrified Clay Pipe Co.

P.O. Box 6415

Riyadh 11442

Kingdom of Saudi Arabia

Sampling Date: 28/07/2021

Test Date: 29/07/2021

Auditing Purpose:

Testing of Vitrified Clay Pipes jointed by system C according to EN 295-1:2013

Size Description:

Nominal Size: DN 900 * 2000 mm

Jointing System: System C

Class: 95

Description of Sampling

Samples were collected randomly from the stock at the client's manufacturing works in Riyadh (Kingdom of Saudi Arabia) by the agent of the Suhaimi - Fugro

Underlying specification /description of the tests

EN 295-1:2013	"Vitrified clay pipe systems for drains and sewers - Part 1: Requirements for pipes, fittings & joints"
GSO EN 295-1:2008	"Vitrified clay pipe systems for drains and sewers - Part 1: Requirements for pipes, fittings & joints"
EN 295-2:2013	"Vitrified clay pipe systems for drains and sewers - Part 2: Evaluation of conformity and sampling"
EN 295-3:2012	"Vitrified clay pipe systems for drains and sewers - Part 3: Test Methods"



Test Results of DN 900 ES

Test Report No.:SA13-4043-36

	Test Type		Unit	Sample 1	Sample 2	Sample 3	Req.	Result
	Pipes	Marking (visual Inspection)		-	✓	✓	✓	✓
Crushing Strength		KN/m	105	113	111	≥ 95	✓	
Internal Barrel Diameter "D1"		mm	904	901	900	≥ 878	✓	
Length		mm	2015	2005	2010	2000 ^{+4%} _{-1%}	✓	
Water Tightness		L/m ²	0.038	0.039	0.037	≤ 0.04	✓	
Deviation from Straightness		mm	0.5	0.6	0.3	< 3.0	✓	
Squareness of Ends		Socket	mm	9	8.5	9.5	< 18.0	✓
		Spigot	mm	10.4	10.5	9.9		
Airtightness		mm	17	20	22	Drops ≤ 25	✓	
Water Absorption		%	5.6	5.3	5.1	≤ 6 %	✓	
Joint Assembly	Joint Interchangeability		mm	1096.4	1096.1	1096.4	1096 ± 0.5	✓
	Watertightness under Angular Deflection		-	No leak, Deflection applied is 10 mm/m for 5 min.			No visible leakage	✓
	Watertightness under Shear		-	No leak, Shear force applied is 22.5 KN for 15 min.			No visible leakage	✓
	Continuity of Invert		mm	6.5	6.4	7	≤ 9.0	✓

FUGRO - SUHAIMI LTD

Nesar Ahmed

