

## Auditing Test Report

Report No. SA13-4043-03

Date: 21/01/2021

### Client

Saudi Vitrified Clay Pipe Co.

P.O. Box 6415

Riyadh 11442

Kingdom of Saudi Arabia

Sampling Date: 16/01/2021

Test Date: 17/01/2021

### Auditing Purpose:

Testing of Perforated Vitrified Clay Pipes jointed by system C according to EN 295-5:2013

### Size Description:

Nominal Size: DN 200 SS \* 1500 mm Half Perforated

Jointing System: System C

Class: 200

### Description of Sampling

Samples were collected randomly from the stock at the client's manufacturing works in Riyadh (Kingdom of Saudi Arabia) by the agent of the Suhaimi - Fugro

### Underlying specification /description of the tests

EN 295-1:2013	"Vitrified clay pipe systems for drains and sewers - Part 1: Requirements for pipes, fittings & joints"
EN 295-5:2013	"Vitrified clay pipe systems for drains and sewers - Part 5: Requirements for perforated pipes & fittings"
EN 295-2:2013	"Vitrified clay pipe systems for drains and sewers - Part 2: Evaluation of conformity and sampling"
EN 295-3:2012	"Vitrified clay pipe systems for drains and sewers - Part 3: Test Methods"



Test Results of DN 200 SS HP 1.5m

Report No. SA13-4043-03

	Test Type	Unit	Sample 1	Sample 2	Sample 3	Req.	Result
Pipes	Marking (visual Inspection)	-	✓	✓	✓	✓	✓
	Crushing Strength	KN/m	61	58	55	≥ 45	✓
	Internal Barrel Diameter "D1"	mm	199	203	199	≥ 195	✓
	Length	mm	1510	1505	1510	1500 <sup>+5%</sup> <sub>-2%</sub>	✓
	Deviation from Straightness	mm	2.3	2.2	2.4	< 5.0	✓
	Perforation Area	mm <sup>2</sup> /m	7075.46			≥ 600	✓
	Water Absorption	%	2.6	2.9	3.5	≤ 6 %	✓
Joint Assembly	Joint Interchangeability	mm	260.3	260.3	260.2	260 ± 0.5	✓
	Continuity of Invert	mm	1.5	2.2	1.6	≤ 4	✓

FUGRO - SUHAIMI LTD  
Abdul Ghafoor Khawaja

